

Meghalaya State Electricity Board

TEST REPORT

This is to certify that repaired/renewed/additional/new electric installation at the premises of

SHRI ROBARLINSUTING

(Please leave one block between name & surname)

(Full Name)

VILL LAPALANG

(Address)

is duly completed, tested and is ready for your Engineer to test and connect on your main line.

1. The load has been arranged as follows: -

Details of Load	Wattage of each item	Phase - 1		Phase - 2		Phase - 3		Total watt of all 3 phases
		No. of points	Total watt	No. of points	Total watt	No. of points	Total watt	
1. Light points (i) Fluorescent (ii) Incandescent (iii) CFL (iv) Halogen (v) Others	60w	4	240w					
2. Fan points								
3. Plug points (3-pin) (i) 5 Amps (ii) 16 Amps	1000w			2	2000w			6000w
4. Electrical gadgets (i) Water Heater (Geyser) (ii) Refrigerator (iii) Air Conditioner (v) Others								
5. Welding 150 Amp Transformer 1 No	3400w		1700w				1700w	5640w
6. Motor								
Total			1940w		2000w		1700w	
In case of load enhancement								
Existing load (in watts)								
Total load in the premises (in watts)			1940w		2000w		1700w	5640w

Notes: -

(a) Details of any apparatus (other than the above mentioned) should be given.

(b) Rating of capacitor used in Induction Motor and Welding Transformer (Test report of capacitor is to be enclosed).



KVAR

- II. Type of wiring *Looping system.*
- III. Voltage and system of supply *440 V.*
- 8/c.*
- IV. Test Result:

Date of Testing by Licensed Contractor:

3 0 0 8 2 4

Type of Test	Result of test carried out by licensed contractor (In (MΩ)/Ω)	Result of test carried out by the supplier under relevant IE Rules, in (MΩ)/Ω
a. Insulation resistance between earth and whole system of conductor.	10n 10n 10n	
b. Insulation resistance between all conductors.	15n 15n 15n	
c. Earth continuity between earth electrode and earth continuity conductor.	3 n	
d. Polarity of non-linked SP switches.	Phase	

V. Full Name with signature of Licensed contractor :

LIC No. :

Iorgskhem Diengdoh
Elect Contractor
Lic. No 1024
Pynursia

VI. Full Name with signature of supervisor
(with date)

LIC No. :

I. Diengdoh
Elect Supervisor
Lic. No. 1074
Pynursia

VII. Full Name with signature of wireman
(with date)

PERMIT No. :

I. Diengdoh
Elect Wireman
Lic. No : 3480
Pynursia

VIII. Signature of the authorized official who tested
The installation of behalf of supplier.

IX. Date of connection of supply to the installation :