

Sand (M/A).

S.E.B. Schedule I Form 7

# Meghalaya Energy Corporation Limited TEST REPORT

This to certify that repaired/renewed/additional/new electric installation at the premises of

(Full Name)

SMT SHRON DOHTDONG

(Please leave one block between name & surname)

(ADDRESS)

NANKAS LANG NEW SHILLONG

is duly completed, tested and is ready for your Engineer to test and connect on your main line.

I. The load has been arranged as follows:-

Details of Load	Wattage of each item	Phase - 1		Phase - 2		Phase - 3		Total watt of all 3 phases
		No. of points	Total Watt	No. of points	Total Watt	No. of points	Total watt	
1. Light Points (i) Fluorescent (ii) Incandescent (iii) CFL (iv) Halogen (v) Others (vi) L.F.T.	12 watt	8	96					
	76 watt	2	140					
2. Fan Points Angle spindle	350 watt	2	1700					
	100 watt			4	400			
3. Plug points (3-pin) (i) 6 Amps (ii) 16 Amps	1000 watt					6	6000	
4. Electrical gadgets (i) Water Heater (Geyser) (ii) Refrigerator (iii) Air Conditioner (iv) Others			1936		400		6000	1936 400 6000
5. Welding Transformer								
6. Motor								
Total	Say 9Kva							8336
In case of load enhancement								
Existing load (in watts)								
Total load in the premises (in watts)								

Notes:-

(a) Details of any apparatus (other than the above mentioned) should be given.

(b) Rating of capacitor used in Induction Motor and Welding Transformer (Test report of capacitor is to be enclosed).

KVAR