

Meghalaya Energy Corporation Limited

TEST REPORT

This is to certify that repaired/renewed/additional/new electric installation at the premises of

S H R I . M . S . P A N G T E Y

(Please leave one block between name & surname)

(Full Name)

P L O T N O 8, L U M T I N G S O K H O M E S,

(Address)

is duly completed, tested and is ready for your Engineer to test and connect on your main line.

N A W D I A N G D I A N G.

1. The load has been arranged as follows:-

Details of Load	Wattage of each item	Phase - I		Phase - 2		Phase - 3		Total watt of all 3 phases
		No. of points	Total wart	No. of points	Total wart	No. of points	Total wart	
1. Light points								
(i) Fluorescent								
(ii) Incandescent								
(iii) CFL								
(iv) Halogen								
(v) Others	15 W			10	150	10	150	300
2. Fan points								
3. Plug points (3-pin)								
(i) 6 Amps	100 W			8	800	7	700	1500
(ii) 16 Amps	1000 W			1	1000	1	1000	2000
4. Electrical gadgets								
(i) Water Heater (geyser)	2000 W	1	2000					2000
(ii) Refrigerator								
(iii) Air Conditioner								
(iv) Others								
5. Welding Transformer								
6. Motor								
Total			2000		1950		1850	5800
In case of load enhancement								
Existing load (in watts)								
Total load in the premises (in watts)								6000

Notes:-

- (a) Details of any apparatus (other than the above mentioned) should be given.
 (b) Rating of capacitor used in Induction Motor and Welding Transformer
 (Test Report of capacitor is to be enclosed)

KVAR