

is to certify that repaired/renewed/additional/new electric installation at the premises of

TANLEY JONES KHARSATI

(Please leave one block between name & surname)

(Full Name)

KYRDEM KHLA

(Address)

is duly completed, tested and is ready for your Engineer to test and connect on your main line.

I. The load has been arranged as follows :-

Details of Load	Wattage of each item	Phase - 1		Phase - 2		Phase - 3		Total watt of all 3 phases
		No. of points	Total watt	No. of points	Total watt	No. of points	Total watt	
1. Light points (i) Fluorescent (ii) Incandescent (iv) Halogen (v) Others	20	5	160					160
2. Fan points								
3. Plug points (3-pin) (i) 6 Amps (ii) 16 Amps	100 1000	1 1	100 1600	1	1000	1	1000	3000
4. Electrical gadgets (i) Water Heater (Geyser) (ii) Refrigerator (iii) Air Conditioner (iv) Others								
5. Welding Transformer								
6. Motor 5HP 30 40 HP	3730 29840	4		1				14920 29840
Total								47960 Watts
In case of load enhancement Existing load (in watts)								35000 Watts
Total load in the premises (in watts)								82960 Watts

Notes :-

- Details of any apparatus (other than the above mentioned) should be given.
- Rating of capacitor used in Induction Motor and Welding Transformer (Test report of capacitor is to be enclosed).

KVAR

(Say 48 Kw)