

MEGHALAYA ENERGY CORPORATION LIMITED
TEST REPORT (LT SUPPLY)

This is to certify that repaired/renewed/additional new electric installation at the premises of

(Full Name)

SMT PHASTIMAL TONGPER

(Please leave one block between name & surname)

(Address)

MAWSHUN

Is duly completed, tested and is ready for your authorized representatives to test and connect on your main line.

1. The load has been arranged as follow:-

Details of Load	Wattage of each item	Phase-I		Phase-II		Phase -III		Total watt of all 3 phases
		No. of points	Total watt	No. of points	Total watt	No. of points	Total watt	
1. Light points								
(i) Fluorescent								
(ii) Incandescent	60w	4	240w	5	300w	5	300w	
(iii) CFL								
(iv) Halogen								
(v) Others								
2. Fan points								
3. Plug points (3-pin)								
(i) 6 Amps	1100w	4	440w	5	550w	5	550w	
(ii) 16 Amps	1050w	2	2100w	2	2100w	2	2100w	
4. Electrical gadgets								
(i) Water Heater (Geyser)								
(ii) Refrigerator								
(iii) Air Conditioner								
(iv) Others								
5. Welding Transformer								
6. Motor								

Total	2640 w	2800w	2800w	9KwH
In case of load enhancement				
Existing load (in watts)				
Total load in the premises (in watts)				

Notes:-

(a) Details of any apparatus (other than the above mentioned) should be given

(b) Rating of capacitor used I Induction Motor and Welding Transformer

(Test report of capacitor is to be enclosed) KVAR

- II. Types of wiring
 III. Voltage and system of supply.
 IV. Test Result: *OK*,

Looping System
220v

Date of Testing by Licensed Contractor

0 5 0 7 2 4

Type of Test	Result of test carried out by licensed contractor (in M Ω) / Ω	Result of test carried out by the supplier under relevant IE Rules, (in M Ω) / Ω
a. Insulation resistance between earth and whole system of conductor	<i>26 Ω</i>	
b. Insulation resistance between all conductors	<i>25 Ω</i>	
c. Earth continuity between earth electrode and earth continuity conductor	<i>Phases</i>	
d. Polarity of non-linked SP switches		

- V. Full Name with signature of licensed contractor (with date) LIC No.

I. Diengdoh
 Elect. Contractor
 Lic. No. 1024
 Pynursla

- VI. Full Name with signature of supervisor (with date) LIC No.

I. Diengdoh
 Elect. Supervisor
 Lic. No. 1074
 Pynursla

- VII. Full Name with signature of wireman (with date) PERMIT No.

I. Diengdoh
 Elect. Wireman
 Lic. No. 3480
 Pynursla

- VIII. Signatures of the authorized official who tested the installation of behalf of supplier (with date)

- IX. Date of connection of supply to the installation.