

**MEGHALAYA ENERGY CORPORATION LIMITED**  
**TEST REPORT (LT SUPPLY)**

This is to certify that repaired/renewed/additional/new electric installation at the premises of

(Full Name)

SMT PHORSILA DKHAR

(Please leave one block between name & surname)

(Address)

PHLANGSLAIN

Is duly completed, tested and is ready for your authorized representatives to test and connect on your main line.

I. The load has been arranged as follow:-

Details of Load	Wattage of each item	Phase-I		Phase-II		Phase -III		Total watt of all 3 phases
		No. of points	Total watt	No. of points	Total watt	No. of points	Total watt	
1. Light points								
(i) Fluorescent								
(ii) Incandescent	60w	4	240w					
(iii) CFL								
(iv) Halogen								
(v) Others								
2. Fan points								
3. Plug points (3-pin)								
(i) 6 Amps	100w	2	200w					
(ii) 16 Amps								
4. Electrical gadgets								
(i) Water Heater (Geyser)								
(ii) Refrigerator								
(iii) Air Conditioner								
(iv) Others								
5. Welding Transformer								
6. Motor								

<b>Total</b>	440w or 1kw		
In case of load enhancement			
Existing load (in watts)			
Total load in the premises (in watts)			

Notes:-

(a) Details of any apparatus (other than the above mentioned) should be given

(b) Rating of capacitor used Induction Motor and Welding Transformer

- II. Types of wiring *Looping System*  
 III. Voltage and system of supply. *220V*  
 IV. Test Result: *OK.*

Date of Testing by Licensed Contractor

1	9	0	8	2	4
---	---	---	---	---	---

Type of Test	Result of test carried out by licensed contractor (in M $\Omega$ ) / $\Omega$	Result of test carried out by the supplier under relevant IE Rules, (in M $\Omega$ ) / $\Omega$
a. Insulation resistance between earth and whole system of conductor	<i>26 <math>\Omega</math></i>	
b. Insulation resistance between all conductors	<i>25 <math>\Omega</math></i>	
c. Earth continuity between earth electrode and earth continuity conductor	<i>Phases.</i>	
d. Polarity of non-linked SP switches		

- V. Full Name with signature of licensed contractor (with date) LIC No.

*I. Diengdoh*  
 I. Diengdoh  
 Elect. Contractor  
 Lic. No. 1024  
 Pynursla

- VI. Full Name with signature of supervisor (with date) LIC No.

*I. Diengdoh*  
 I. Diengdoh  
 Elect. Supervisor  
 Lic. No. 1074  
 Pynursla

- VII. Full Name with signature of wireman (with date) PERMIT No.

*I. Diengdoh*  
 I. Diengdoh  
 Elect. Wireman  
 Lic. No. 3480  
 Pynursla

- VIII. Signatures of the authorized official who tested the installation of behalf of supplier (with date)

- IX. Date of connection of supply to the installation.