

Status Report on electricity connection to Telecom Towers for 4G Saturation Project Site under Williamnagar Dist. Sub-Division

Sl no	Name of Distribution Circle	Name of Distribution Division	Name of Distribution Sub-Division	Location	Approval no. and Date	Status	Tentative Date of Completion (LT extension)	Remarks
1	EGHDC	EGHDD	Williamnagar	Enggokgre	MePDCL/SE/EGHDC/T-44/2023-24/848 Dtd.25/01/2024	Material rcvd & work in progress	17-09-2025	Subject to favourable weather conditions
2	EGHDC	EGHDD	Williamnagar	Rimrimgre	MePDCL/SE/EGHDC/T-44/2023-24/848 Dtd.25/01/2024	Material rcvd & work in progress	19-09-2025	Subject to favourable weather conditions
3	EGHDC	EGHDD	Williamnagar	Bansambbagre	MePDCL/SE/EGHDC/T-44/2023-24/848 Dtd.25/01/2024	Material rcvd & work in progress	21-09-2025	Subject to favourable weather conditions
4	EGHDC	EGHDD	Williamnagar	Bangonggre	MePDCL/SE/EGHDC/T-44/2023-24/848 Dtd.25/01/2024	Material rcvd & work in progress	23-09-2025	Subject to favourable weather conditions
5	EGHDC	EGHDD	Williamnagar	Rongwanggittim	MePDCL/SE/EGHDC/T-44/2023-24/848 Dtd.25/01/2024	Material rcvd & work in progress	25-09-2025	Subject to favourable weather conditions
6	EGHDC	EGHDD	Williamnagar	Songmagre	MePDCL/SE/EGHDC/T-44/2023-24/848 Dtd.25/01/2024	Bill Served on 02/02/24 but payment not yet received	n/a	n/a

NB: Service connection time (N/C) not included in the estimate. Pally is requested to provide the time during connection.

[Signature]
16/09/25

Assistant Executive Engineer
Distribution Sub-Division
MePDCL, Williamnagar