

## BANGALORE ELECTRICTY SUPPLY COMPANY LIMITED

Wholly owned Govt. of Karnataka Undertaking

Ref: 1528 Asst. Executive Engineer (Ele.,)(Com. O&M),BESCOM, Anekal Road, Attibele, Near Canara Bank, Anekal Taluk, Banglore-562104

13-06-25 Date: 05.06.2025

To,

MAHESH K T & NANDINI SRINIVASAN SITE NO 107 METROPOLIS FAIR OAKS SARJAPURA572101

Madam/Sir,

Sub: Certificate of synchronization of your SRTPV system Ref: Application Reg No. 1000598551 dated 28.03.2025

Synchronization test of Solar Rooftop PV system of 2.16 kWp, installed on the roof of your installation bearing RR No.: ZSJ36307 has been conducted and your SRTPV system successfully synchronized with the BESCOM grid at 400 voltage level on 05.06.2025

Yours Faithfully

Assistant Executive Engineer(Ele) Attibele Subdivision BESCOM.



## Bangalore Electricity Supply Company Limited

(wholly owned Government of Karnataka undertaking)

## Commissioning & Synchronizing report of SRTPV system (Net / Gross metering)

A	Consumer Details			
1	Name of the Consumer	matesh 1x	T. 40 M	ordini 3
2	Category	moresh KT. Is nordine g		
3	RR No./Account ID/Connection ID	ZST36307		
4	Pole Number			
В	Meter Details	Bi-directiona Main Meter	1 Meter Check Meter	Generation meter
1	Meter make: 1ph / 3 ph	120ma (1.1/2004) 1	2	Prafel
2	Туре	Electio Statio	<u>,                                      </u>	C-78521
3	Serial number	521144 -	,	C-78531
4	Capacity	BX10-60A	3	x5-30A
5	Meter constant	01		OT
6	Initial reading (Tri vector parameters	1 13,113	Pot:	22277
14	i) Import · Enusus	13,113 12795 kush 11245 10782 las	The me	to Pa Lan
	ii) Export meth	10782 10	4 mg	3 pha
The Installa	Bi-directional meter records solar generation consumption in case of Gross me Bi-directional meter records export of by the installation. Existing meter rec	eration and exis etering solar energy to	ting mete grid and	r records Import of
С	Grid Tied Inverter	C	<u></u>	. Out 1
1	Make	Enplase	15 wed	PUT C
2	Serial number	Enphale Encluded 0.36	in re	post
3	Capacity	0,36	6 KWP	