



Me PDCL

MEGHALAYA POWER DISTRIBUTION CORPORATION LIMITED  
OFFICE OF THE ASSISTANT EXECUTIVE ENGINEER  
INVESTIGATION & ENFORCEMENT SUB-DIVISION, RIBHOI (D) CIRCLE  
MePDCL, UMIAM

No. MePDCL /I&E/RBDC/T-07/2025-26/687

Dated Umiam the 17<sup>th</sup> November, 2025

To,

*the* Asistant Executive Engineer,  
Umiam Rural Distribution Sub-Division  
MePDCL, Umiam.

**Sub: Commissioning and Installation Report of new LT-CT Metering Unit of M/S Chillibreeze Solution Private Limited, Umphrew Village.**

Sir,


With reference to the subject cited above, this is to inform you that the office of the undersigned has on the 31-10-2025 assisted your Sub-Division in commissioning and installation of new **LT-CT Metering Unit for M/S Chillibreeze Solution Private Limited, Umphrew Village** and the Commissioning & Installation Report is enclosed herewith for your perusal.

It is to be noted that the installed Meter No **MS5004644** is an LT-CT HPL LTD Make Smart Meter with internal CT Ratio=1 & PT Ratio=1 and the entire metering unit is *as per standard metering practice* with an **Overall Multiplication Factor (O.M.F) of 10**. Since, the consumer by the name Gareth Yobel Lyngwa (Cons. ID: 1000200677) and **M/S Chillibreeze Solution Private Limited** is the same, the former with Meter No. 22001259 may please be permanently closed (reading enclosed).

This is for your kind information and necessary action.

Encl.: Commissioning and Installation Report.

Yours faithfully,

  
17/11/2025


(Fullmoon L. Kynshi)  
Assistant Executive Engineer  
I & E Sub-Division, Ribhoi (D) Circle  
MePDCL, Umiam

No. MePDCL /I&E/RBDC/T-07/2025-26/687(a)

Dated Umiam the 17<sup>th</sup> November, 2025

Copy to:-

1. The Superintending Engineer, Ribhoi (D) Circle, MePDCL, Umiam for kind information.
2. The Superintending Engineer (I & E), EZ, MePDCL, Shillong for kind information.
3. The Executive Engineer, Umiam Distribution Division for kind information.
4. The Executive Engineer, MTI Division, MePDCL, Shillong for kind information.
5. The Executive Engineer (HVC), O/o CE (Commercial) for kind information with a request to integrate this meter with HES/MDM.
6. The Junior Engineer (Central Billing Section), Umiam Distribution Division for kind information and necessary action with a request to start billing the consumer.
7. R/F.


  
ASSISTANT EXECUTIVE ENGINEER

**Commissioning and Installation Report of New LT-CT Metering Unit of M/S Chillibreeze Solution Private Limited,  
Umphrew Village.**

Date of Installation of Meter: 31-10-2025						Location		Latitudes	Longitudes						
								25°39'45.76"N	91°56'43.70"E						
Sl. No.	Name of Consumer	Address	Supply Voltage (V)	Meter No. & Specification	CT Ratio	O.M.F	INITIAL READINGS 31.10.2025 @14:00 HRS)						SIM Card Details (Service, SIM No.)	Seal Number	Remarks
							KWH	KVAH	KVA	R-N (V)	Y-N (V)	B-N (V)			
1	M/S Chillibreeze Solution Private Limited	Umphrew Village	240	MS5004644 Class: 0.5S, -/5A, Ib=5A, Imax=2xIb 3x240V 50Hz 16000Pules/Unit (kWh, kVAh, kVArh) Type: CTSM N5 HPL Electric & Power Ltd make	50/5A	10	0.00	0.00	0.00	237	234	234	Airtel, 0524 ID 899116099002 6472011U H1	MB: 0054015, SIM Seal: 0054011	Metering Unit Confirms to Standard Metering Practice and ready for Billing purpose with an Overall M.F=10

Note: O.M.F: 10 (kWh, kVAh, kVA)  
Contract Demand: 20  
Category: CLT  
DTC: 25KVA

Meter No: :22001259	This connection is to be closed.
Reading :31-10-2025	
kWh :6581.4	
kVAh :6898.2	
KW :2.79	

  
 (F.L Kynshi)  
 Asstt Executive Engineer  
 Investigation & Enforcement Sub Division  
 Ribhoi (D) Circle, MePDCL,Umiam

- The Executive Engineer (HVC), O/o CE (Commercial) for kind information with a request to integrate this meter with HES/MDM.
- The Junior Engineer (Central Billing Section) U...