



Me PDCL

MEGHALAYA POWER DISTRIBUTION CORPORATION LIMITED
OFFICE OF THE ASSISTANT EXECUTIVE ENGINEER
INVESTIGATION & ENFORCEMENT SUB-DIVISION, RIBHOI (D) CIRCLE
MePDCL, UMIAM

No. MePDCL /I&E/RBDC/T-07/2024-25/477

Dated Umiam the 6th September, 2024

To,

The Assistant Executive Engineer,
Umiam Urban Distribution Sub-Division
MePDCL, Umiam.

Sub: Installation of new 400/5A CTs at the LT-CT Metering Unit of Administrative Officer, ICAR, Umiam (Consumer ID: 1000345349).

Sir,

With reference to the subject cited above, this is to inform you that the office of the undersigned has on the 14.08.2024 installed new 400/5A CTs (old 500/5A CTs replaced) at the LT-CT Metering Unit (for both Main Meter No.; IN4000413 & Meter 2 No.: XE421600) of Administrative Officer, ICAR, Umiam (Consumer ID: 1000345349). The M.F of this consumer may please be updated from the existing 100 to 80 w.e.f 14.08.2024 onwards.

This is for your kind information and necessary action.

Encl.: CT Replacement & Installation Report.

Yours faithfully,

(Fullmoon L. Kynshi)
Assistant Executive Engineer
I & E Sub-Division, Ribhoi (D) Circle
MePDCL, Umiam

No. MePDCL /I&E/RBDC/T-07/2024-25/477(a)

Dated Umiam the 6th September, 2024

Copy to:-

1. The Superintending Engineer, Ribhoi (D) Circle, MePDCL, Umiam for kind information.
2. The Superintending Engineer, I & E, MePDCL, Shillong for kind information.
3. The Executive Engineer, Umiam Distribution Division, MePDCL, Umiam for kind information.
4. The Executive Engineer, MTI Division, MePDCL, Shillong for kind information.
5. R/F.

Copy: The Senior Engineer (Central Billing), Umiam Distribution Division for information and necessary action to kindly change the M.F of this consumer from 100 to 80.

6/9/24
ASSISTANT EXECUTIVE ENGINEER

CT REPLACEMENT REPORT AT THE LT-CT METERING UNIT OF Administrative Officer, ICAR, Umiam UNDERTAKEN ON THE 14.08.2024

SL. NO	CONSUMER ID.	NAME OF CONSUMER	ADDRESS	CONTRACT DEMAND (KVA)	METER NO.	OLD CT RATIO	NEW CT RATIO	OLD M.F	NEW M.F	CATEGORY	READINGS OF METER 2 (Main Meter in Standby Mode)						Remark
											KWH	KVAH	KVA	V1	V2	V3	
1	1000345349	Administrative Officer	ICAR, Umiam	150	Main Meter: IN4000413, Meter 2: XE421600	500/5	400/5	100	80	BS	8289.23	8747.70	0	237	237	237	<p><u>Following the Installation of new LT Panel, for both the Main Meter: IN4000413 and Standby Meter 2: XE421600, the Old CTs Ratio 500/5A have been replaced by 400/5A. Therefore the M.F may please be updated from the existing 100 to 80.</u></p>

P. Kynshi 6/9/24

(F.L KYNISHI)

ASSISTANT EXECUTIVE ENGINEER

I & E Sub-Division, Ribhoi Distribution Circle

MePDCL, Umiam