



BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

(Wholly owned Government of Karnataka Undertaking)

EEMT/AEE(O)/BRAZ/AEE HTR/

DPHT 190

Asst. Executive Engineer (Ele),

O&M Sub-Division.

BESCOM.

Office of the
Executive Engineer (Ele),
MT Division, BRAZ, BESCOM,
3rd Floor, Crescent towers,
Bangalore-560001.

Redⁿ of Load
CD: 120-60 = 60 kVA
CTR: 5/1A MC: 500

Date: 05/06/2025

Subject: Rating Report of HT/EHT Installation.

The H.T. Installation having the following details has been rated for periodical rating/complaint on. 05/06/2025 You are requested to take action on the observations and advice recorded in the report. Compliance report shall be sent to this office on the observations pointed out in the report. Details are furnished in the Annexure enclosed.

1. DETAILS OF H.T. INSTALLATION:

R.R.NO. DPHT 190 CD: 60 kVA KVA CTR: 5/1A Previously rated on: 24/12/2024 A Meter Constant: 500
Activity: Industry Tariff: HT (a)
Name & Address of the Consumer: M/s. Chiru Feneetration Pvt Ltd plot #1332, 1st stage, Sompura KADK Jund Area

2. OBSERVATION & ADVICE ON TECHNICAL MATTER:

The installation of the meter is calibrated before and after the replacement of CTR and found OK. And the meters are records within the limit.
Reduction of Load.

3. ADVICE ON REVENUE MATTER:

Ex CD: 120 kVA New CD: 60 kVA
Ex CTR: 7.5/1A New CTR: 5/1A
Ex MC: 750 New MC: 500
Meter: NSGW714433

4. DOWNLOADED DATA ANALYSIS ENCLOSED: YES/NO.

Summary of analysis if rated against complaint:

ANNEXURE

1. DETAILS OF SEALS:

R.R. No. DPHT 190

SL.N. O.	Seals Provided to	Sl. No. of Seals Found Plastic		Sl. No. of Seals Left Plastic	
		Main Meter	Check Meter	Main Meter	Check Meter
1	M.C. of Meter		BM258798		
2	TC Of Meter		BRA7B71396		
3	M.D. Reset Knob		BRA7B71397,	BRA7B73555	
4	Optical Port				
5	T.T.B		BRA7B72241,	BRA7B73556	
6	Meter Chamber Main Door		BRA7B72242,	BRA7B73557	
7	Meter Reading Window				
8	C.T./P.T. Chamber		BRA7B71400	BRA7B73558	
9	Cable Entry Chamber		BRA7B71401		
10	Hologram		MT102280		

2. DETAILS OF THE EQUIPMENTS:

- a) Cubicle Type : Cable Entry / 6 bushing / 3 busing / LBS. Make.....Sl. No.....
b) Cubicle Conditions & Location: Good

3. MULTIPLYING CONSTANT (MC) FOR BILLING (Kwh. Kvah. Kva) :

$$MC = \frac{PT \text{ Ratio} \times CT \text{ Ratio} \times \text{Dial Constant}}{\text{Meter PT Ratio} \times \text{Meter CT Ratio}} = \frac{1154/\sqrt{3}/110/\sqrt{3} \times 5/1 \times 1}{1} = 500$$

4. DETAILS OF Ct's/ Pt's:

Five Hundred only.



Load Reduction

CR= 511A

MC = 500

(ಕಂಪನಿಯ ಉಪಯೋಗಕ್ಕಾಗಿ)

DPHT-190

ಆವರಣದ ಮಾದರಿ

ಪಾಯಿಂಟ್/ಮೋಟಾರುಗಳ ಒಟ್ಟು ಸಂಖ್ಯೆ

ಒಟ್ಟು ಸಂಪರ್ಕ ಪ್ರಮಾಣ

ಫೇಜ್ ಮೇಲೆ ಸಂಪರ್ಕ ಪ್ರಮಾಣ

Ex = 120 kVA

Red = 60 kVA

Isala = 60 kVA

ಇ)

ಆರ್.ಆರ್.ನಂಬರಿಯಲಾಗಿದೆಯೇ?

ಮಾಪಕದಲ್ಲಿ ಹಾಕಿಯನ್ನು ಇಡಲಾಗಿದೆಯೇ?

ಪುಸ್ತಕ ಸಂಖ್ಯೆ

ಇನ್‌ಸ್ಟಲೇಷನ್ ಸಂಖ್ಯೆ

ಸಂಪರ್ಕ ದಿನಾಂಕ

ಸಂಪರ್ಕ

ಹೊಸ

ಟಾಪಿಂಗ್

ದೂರವಾಗಿ ಕ್ರಾಸಿಂಗ್

ಯಾವ ಸಂಖ್ಯೆಯ ಕಂಬದಿಂದ

ಈ ಆರ್. ಆರ್. ಸಂಖ್ಯೆ ನಂತರದ್ದು

ಮಾಪಕ ಓದುವ ದಿನಾಂಕ

ಸೇವಾ ಮಾರ್ಗ

ಕಂಬಕ್ಕೆ ಸಿಯು/ಎ

ಕೇಬಲ್ ಡಬ್ಬಲ್/ವಿವಿಆರ್/ಸಿಟಿಎನ್

ಕೋಳವೆ

ಅರ್ಥಿಂಗ್

ಎರಿಯಲ್ ಪುಸ್ತಕ

ಕಟ್‌ಜೆಟ್

ಸಂಪರ್ಕ ಸೇವೆ ದೂರ

ಪರೀಕ್ಷೆ

ಫೇಸುಗಳ ಮಧ್ಯೆ

ಫೇಸ್‌ನಿಂದ ನೆಲಕ್ಕೆ

ನೋಟಲ್‌ನಿಂದ ನೆಲಕ್ಕೆ

ದೃಢೀಕರಿಸುವುದೇನೆಂದರೆ, ನಾನು ಸ್ವಾಧೀನವನ್ನು ಪರೀಕ್ಷಿಸಿದ್ದೇನೆ.

K.S. (ಗ್ರಾಹಕರ ಸಹಿ)

Gold Fin Electric

GOLD FINCH ELECTRIC
Sole Proprietor: Shrinagappa Road,
CHANDANAHOSAHALLY
Sompura Hubli, Nelamangala Tq.

ವಾಸದ ಮನೆ, ಅಂಗಡಿ, ಕಛೇರಿ, ಹೊಟೆಲು, ರೆಸ್ಟೋರೆಂಟ್, ಚಿಲ್ಲುಪ್ಪುತೆ ಮೊದಲಾದವುಗಳಿಗೆ ವಿದ್ಯುತ್ ಸಂಪರ್ಕ, ಶೇಖರಣೆ, ಕೈಗಾರಿಕೆ (ಎವರಿಸಿ) ಕೃಷಿ ಪಂಪಿಂಗ್, ಇತರ ಪಂಪಿಂಗ್, (ಎವರಿಸಿ) ಗೃಹ ಕೈಗಾರಿಕೆ, (ಎವರಿಸಿ), ಇದರಲ್ಲಿ ಉಪಯೋಗಕ್ಕೆ ನಾಣ್ಯ

ಮಂಡೂರಾತಿ ಸಂಖ್ಯೆ

ಖಾತೆ ಪುಸ್ತಕ ಪುಟ ಸಂಖ್ಯೆ

ಖಾತೆ ಸಂಖ್ಯೆ

ಕಾರ್ಯ ಆದೇಶ ಸಂಖ್ಯೆ ಮತ್ತು ದಿನಾಂಕ

ಇನ್‌ಸ್ಟಲೇಷನ್

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್(ಬಿ)

ಸಂಪರ್ಕ ಸಂಖ್ಯೆ ಕಾರ್ಯ ಮತ್ತು ಪಾಲನಾ ಘಟಕ

ಬಿ.ಎ.ಕಂ ತ್ಯಾಮಗೂಡ್ಲು

ಪರೀಕ್ಷಿಸಿದ

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್

GOLD FINCH ELECTRIC
Sole Proprietor: Shrinagappa Road,
CHANDANAHOSAHALLY
Sompura Hubli, Nelamangala Tq.



ಹಿರಿಯ ಸಹಾಯಕ/ಸಹಾಯಕ ಲೆಕ್ಕಾಧಿಕಾರಿ