



BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

(Wholly owned Government of Karnataka Undertaking)

No. EEMT/AEE(O)/BRAZ/AEE HTR/HKT/25-26/145

To,
The Asst. Executive Engineer (Ele),
HOSKOTE.....O&M Sub-Division.
BESCOM. HOSKOTE

Office of the
Executive Engineer (Ele),
MT Division, BRAZ, BESCOM,
3rd Floor, Crescent towers,
Bangalore-560001.

Sir,

Ref: AEE/HKT/AEE/25-26/912 dt 23-05-25 Date: 27-05-25

Subject: Rating Report of HT/EHT Installation. Additional

The H.T. Installation having the following details has been rated for periodical rating/complaint on 27-05-25. You are requested to take action on the observations and advice recorded in the report. Compliance report shall be sent to this office on the observations pointed out in the report. Details are furnished in the Annexure enclosed.

1. DETAILS OF H.T. INSTALLATION:

R.R. NO. HKHT-30 CD 150+50-200 7.5/11kV/10/1 A Meter Constant 750 to 1000

Activity: Turbines Tariff: HT-20/1

Name & Address of the Consumer: M/S BOVING FOURRESS PVT LTD
KADDA area Chokkalahalli village in Pillagumpa 287, Hoskote Sub-Division

2. OBSERVATION & ADVICE ON TECHNICAL MATTER:

As per your request De-Commission and Pre-Commission test Conducted for additional load of 50 kVA to exist 150 kVA totaling 200 kVA CD and exist 7.5/11 A CT's are replaced by 10/11 A 0.25 class exist MCB 50 change

3. ADVICE ON REVENUE MATTER: to 1000

De-Commission and Pre-Commission test Conducted before and after replacement of 7.5/11 A CT's by 10/11 A. The test values are found satisfactory and errors are found within permissible limits. The test values are enclosed for your reference

4. DOWNLOADED DATA ANALYSIS ENCLOSED: YES/NO

Summary of analysis if rated against complaint. N.S. set modern fixed for AMR Communication NSAW-705724

ANNEXURE

1. DETAILS OF SEALS:

R.R. No. HKHT-30

SL. No.	Seals Provided to	Sl. No. of Seals Found Plastic		Sl. No. of Seals Left Plastic	
		Main Meter	Check Meter	Main Meter	Check Meter
1	M.C. of Meter	BM-14841	BNB-32086	Retained	
2	TC Of Meter	BRAZA 80886	BRAZA 81004	-/-	
3	M.D. Reset Knob	BRAZA 80887	BR-56708	BRN-0845193	
4	Optical Port			Retained	
5	T.T.B	BRAZC-72710	BRAZC-74020	BRN-0845194	
6	Meter Chamber Main Door	BRAZ-72711	BRAZC-74021		
7	Meter Reading Window				
8	C.T./P.T. Chamber	BRAZA 82432	BRM-49912	BRN-0845195	
9	Cable Entry Chamber	BRAZA-82433	BRAZC-49913	Retained	
10	Hologram	HT-064508	HT-091564	-/-	

2. DETAILS OF THE EQUIPMENTS:

- a) Cubicle Type : Cable Entry / 6 bushing / 3 bushing / LBS. Make..... Sl. No.....
b) Cubicle Conditions & Location..... - Good. HT yard needs to clean

3. MULTIPLYING CONSTANT (MC) FOR BILLING (Kwh. Kvah. Kva) :

$$MC = \frac{PT \text{ Ratio} \times CT \text{ Ratio} \times \text{Dial Constant}}{\text{Meter PT Ratio} \times \text{Meter CT Ratio}} = \frac{11kV/23/1100V/23 \times 10/1 A}{1 \times 1} = 1000$$

4. DETAILS OF CT's/ Pt's: