127

Format - 6

Bangalore Electricity Supply Company Limited

(wholly owned Government of Karnataka undertaking)

Commissioning report of SRTPV system(Net metering)

A	**Consumer Details**			
1	Name of the Consumer	C.RAGHAVENDRA		
2	Category	LT2ADOMESTIC		
3	RR No./Account ID/Connection ID	VKAS20936		
	Pole Number			
B	**Meter Details**	**SOLAR**		**RMD**
		Bi directionnal Meter	**Check/ Generation Meter**	
1	Meter make: 1ph / 3 ph	Genus	HPL	
2	Type	0183	SPEM01	
3	Serial number	9192-19	52954814	
	Capacity	5-30A	5-30A	
	Meter constant	1	1	
	Initial reading (Tri vector parameters)		FR-0066-8	
	i) Import	00070.4		
	ii) Export	00000.3		

he Bi-directional meter records solar generation and existing meter records llation consumption in case of Gross metering.
e Bi-directional meter records export of solar energy to grid and Import of energy e installation. Existing meter records the total solar energy generated.

C	**Grid Tied Inverter**	
	Make	ENPHASE
	Serial number	ATTACHED
	Capacity	415w
	Input voltage	54VDC

5	Output voltage	230VAC
6	Whether Anti-islanding feature is in working condition	Yes/No
D	**PV Module**	
1	Make	SUNPOWER
2	Serial number	Attached
3	Type of module	MONO PERC
4	Capacity of each module	415WP
5	Number of modules	08
6	Total capacity of module	3.3 kwp
E	Earthing verified: DC earthing,AC earthing, LA earthing of SRTPV system	Yes/No
F	Details of protective system available	• AC &DC DB: Yes/No • Manual Switch solar side:Yes/No • Relay operated automatic switch at net-meter side: Yes/No
G	CEI, GoK/AEE, BESCOM inspection&approval letter obtained	Yes/No
H	Work completion report of SRTPV system obtained from agency	Yes/No
I	Date of synchronizing with BESCOM grid	4/10/2021

AEE(Ele.)/EE(Ele.)
/Dvn, ----------, BESCOM

AEE(Ele.)/EE(Ele.)
O&M ----------, BESCOM

Name &
Signature of Consumer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿ)
ವೀರಸಂದ್ರ ಉಪವಿಭಾಗ
ಬೆ.ವಿ.ಕಂ. ವೀರಸಂದ್ರ

4/10/2021

Junior Engineer. Elef.
Ananthanagar C.O & M Unit,
Veerasandra Sub-Division,
BESCOM, Bangalore.