25

BANGALORE ELECTRICITY SUPPLY COMPANY LIMITED

(Wholly owned Government of Karnataka Undertaking)

No. EEMT/AEE(O)/BRAZ/AEE HTR/

To,

The Asst.Executive Engineer (Ele),
Dabaspete ....O&M Sub-Division.
BESCOM..Nelamangala.....

RNHT 369
Meter Replacement
CD: 450 KVA
CTR: 25/1A
MC: 2500

Office of the
Executive Engineer (Ele),
MT Division,BRAZ,BESCOM,
3rd Floor,Crescent towers,
Bangalore-560001.

Date..28/01/2026.....

Sir,

Subject: Rating Report of HT/EHT Installation.

The H.T. Installation having the following details has been rated for periodical rating/complaint on..28/01/2026.. You are requested to take action on the observations and advice recorded in the report. Compliance report shall be sent to this office on the observations pointed out in the report. Details are furnished in the Annexure enclosed.

1. DETAILS OF H.T. INSTALLATION:

Previously rated on..05/11/2025

R.R.NO..RNHT369..CD..450..KVA CTR..25/1A..A Meter Constant..2500

Activity..... Tariff..HT2A

Name & Address of the Consumer..M/s UCAM Pvt Ltd Indl Area Somenura Dabaspete

2. OBSERVATION & ADVICE ON TECHNICAL MATTER:

The Installation of the meter is rated before and after the replacement of ETV meter and found ok. And the meter record with in the limit.

3. ADVICE ON REVENUE MATTER:

4. DOWNLOADED DATA ANALYSIS ENCLOSED: YES/NO.

Summary of analysis if rated against complaint.....

ANNEXURE

1. DETAILS OF SEALS:

R.R. No..RNHT369.....

SL.NO.	Seals Provided to	Sl. No. of Seals Found Plastic		Sl. No. of Seals Left Plastic	
		Main Meter (Old meter)	Check Meter	Main Meter (New meter)	Check Meter
1	M.C. of Meter	C0900680		BRM0454936	
2	TC Of Meter	BRA2A65063		BRA2B 89956	
3	M.D. Reset Knob	BRA2A28261		BRA2B 89957	
4	Optical Port	—	—	—	—
5	T.T.B	BRA2B 89125		BRA2B 89958	
6	Meter Chamber Main Door	BRA2B 89126		BRA2B 89959	
7	Meter Reading Window	—	—	—	—
8	C.T./P.T. Chamber	BRAZ 73010		BRAZ 73010	
9	Cable Entry Chamber	BRA2A 28265		BRA2A 28265	
10	Hologram	MT060435		MT113298	

NSGW701227

2. DETAILS OF THE EQUIPMENTS:

a) Cubicle Type : Cable Entry / 6 bushing / 3 busing / LBS. Make.....Sl. No.....

b) Cubicle Conditions & Location.....Good.....

3.MULTIPLYING CONSTANT (MC) FOR BILLING (Kwh. Kvah. Kva) :

$$MC = \frac{\text{PT Ratio x CT Ratio x Dial Constant}}{\text{Meter PT Ratio x Meter CT Ratio}} = \frac{11\text{Ck}/\sqrt{3}/110/\sqrt{3}}{1\text{A}1} \times \frac{25/1}{1} \times 1 = 2500$$

4. DETAILS OF Ct's/ Pt's: Two thousand five Hundred only.

Scanned with OKEN Scanner